



<b>Project Title:</b>	Norwood Junction Railway Station
<b>Client:</b>	London Overground Rail Operations Ltd
<b>Date of Work:</b>	May 2012

Project description

Re-lining of existing subway with concealed fix aluminium cladding system class 'o' fire rated, replacement of lighting system within lower subway.

All six staircase side walls were rendered over defective brickwork and new DDA compliance handrail systems installed.

A strict deadline was met to complete all works in time for the 2012 London Olympic games and we were not able to start until the end of the football season in May for the nearby Crystal Palace Football Club due to the volume of passengers accessing the station on match days.

Project Constraints

- Public Interface
- Keeping subway operational
- Pedestrian Management
- Material delivery logistics
- Strict deadline for completion of works