



Project Title:	Needham Market Railway Station
Client:	Abellio Greater Anglia
Date of Work:	April 2015

Project description

Existing platform 2 was an insitu cast concrete deck in poor condition, and placed on a bullhead rail steel substructure.

During a 52 hour possession, the entire concrete deck was removed and replaced with Hammond Mountbridge adjustable frp platform system TM. (Patent no 2515519)
The entire length of platform was replaced in approximately 36 hours within the possession period.

Further works undertaken included re-surfacing platform 1, and re-lining an existing subway.

Project Constraints

- Ecology (adjacent country park)
- PTI
- Planning (liaison with parks department)
- Public Interface
- Limited possession periods
- Plant and material delivery logistics