



| | |
|-----------------------|---------------------------|
| Project Title: | Newmarket Railway Station |
| Client: | Network Rail Anglia |
| Date of Work: | July 2012 |

Project description

The scheme required traditional re-construction work to re-open 50m of platform previously disused and out of service. Existing masonry copers were relocated from disused section of platform, platform cleared of extensive undergrowth, sub base excavated, and platform re-constructed with new tarmac finishing works and drainage.

Project Constraints

- PTI
- Public Interface
- Plant and material Logistics